

## **Scott-Broadway Street Project**

### **Re: Project Meeting Minutes April 28, 2005**

A weekly project meeting was held at City Hall at 10:00 a.m. on April 28, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Ross Besson	City of Sheridan
Ryan Christensen	TSP
Chad Lynn	TSP
Randy Bomar	TSP
Brian McLaughlin	S&S Builders
Larry Atkinson	Hot Iron, Inc.
Ron Gay	ACT
Jeff Ostlie	ACT
Roger Bent	DSA
Ron Lee	Sprouts Market
Melissa Butcher	Chamber of Commerce
Greta Maxfield	CASA

The following items were discussed:

#### **1. Week in Review –**

- Completed sidewalks from 5<sup>th</sup> to 3<sup>rd</sup> on the West side
- The pavement is sealed from 5<sup>th</sup> to 4<sup>th</sup>
- The roof drains are installed at Bruce's Caboose
- 2<sup>nd</sup> Street has been subexcavated and pit run placed
- Waterline is pressured through 1<sup>st</sup> street
- Electrical work done through 2<sup>nd</sup> street
- The inlet for a drain at Bruce's Caboose is installed
- The inlet at 16+92 has been installed
- The tie into the canal is done, except for the flap gate
- Storm sewer to mandel will be done
- Sanitary from the alley north will begin
- Dow will be open tomorrow
- Mandel to Alger has been demo'd
- 1<sup>st</sup> street will be open tomorrow

#### **2. Projections for the upcoming week. –**

- Curb and gutter to the bridge
- Work on fillets and valley gutters to 1<sup>st</sup> street
- Install Sanitary and waterline to Mandel
- Work on storm sewer going south
- May start subgrade prep work between Dow and Mandel

**3. Changes in traffic routing –**

- 1<sup>st</sup> Street will be open next week
- Dow will be open early next week and Mandel will be closed

**4. Public questions/comments –**

- The dollar store has an issue with the closure of 1<sup>st</sup> street and said it has caused them a lot of business. Brian will try to have 1<sup>st</sup> street open up by Friday the 29<sup>th</sup>.
- ACT want to be notified a couple of days before work begins on Brundage since they have lines in that street. Ron Gay's numbers are 673-0910 or 752-3295 and Jeff's number is 752-0064.
- Greta Maxfield was wondering when work would get to the Whitney Building. Brian and Larry said weather depending, probably 2-3 weeks. Brian explained the sidewalk would be left in front of the building and they could put up a temporary fence as well. Greta's number is 751-5253.
- Brian said they are trying to watch mud on the streets.
- Brian said they are trying to get the work done but appreciated everyone's patience with the weather they have dealt with.

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

**TSP**

**Randy Bomar, PE**

**Project Manager**

Copy: Ross Besson, City of Sheridan (email)  
Jackie Flowers, City of Sheridan (email)  
John Nowak, City of Sheridan (email)  
Mike Wyatt, City of Sheridan (email)  
Roger Bent, Downtown Sheridan Association (email)  
Megan Crow, Downtown Sheridan Association (email)  
John Pettyjohn, S&S Builders, LLC (email)  
Ron Stoughton, S&S Builders LLC  
Brian McLaughlin, S&S Builders LLC  
Art McCulloch, TSP (email)  
Ryan Christensen, TSP (email)