

## **Scott-Broadway Street Project**

### **Re: Project Meeting Minutes May 26, 2005**

A weekly project meeting was held at City Hall at 10:00 a.m. on May 26, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Art McCulloch	TSP
Chad Lynn	TSP
Randy Bomar	TSP
Brian McLaughlin	S&S Builders
John Pettyjohn	S&S Builders
Ron Stoughton	S&S Builders
Larry Atkinson	Hot Iron, Inc.
Jim Kerr	Broadway Building
Roger Bent	DSA
Tyler Neeriemer	Sheridan Computer
Mary McDougal	WCVC
Ron Gay	ACT

The following items were discussed:

#### **1. Week in Review –**

- Worked on topsoil, sodding and sprinkler system at the Sheridan Inn
- Completed asphalt patches in 3<sup>rd</sup> and 4<sup>th</sup> streets
- Sealed concrete to 3<sup>rd</sup> street
- Worked on decorative sidewalk from 5<sup>th</sup> to 4<sup>th</sup>
- Putting up signs today
- Striping done at 5<sup>th</sup> to 4<sup>th</sup>
- Put in additional steps at the strip mall
- Placed double gutter at 3<sup>rd</sup> and 2<sup>nd</sup>
- Placed driveway into strip mall
- Placed valley gutter at 2<sup>nd</sup> street
- Placed fillets on north side of 1<sup>st</sup> street
- Put up lights but they won't be operable until next week.
- Curb and gutter from Dow to Mandel
- Sanitary sewer to Alger
- Complete water tie-in at Alger
- Complete water to Grinnell street
- Worked on water services from Alger to Grinnell
- Hauled off contaminated material
- Reworked material from Dow to Mandel

#### **2. Projections for the upcoming week. –**

- Pave through to the Bridge on the north side
- Complete all work and try to open up by the 10<sup>th</sup> of June

Weekly Minutes

May 26, 2005

Page 2 of 2

- Place fillets and curb and gutter both north and south of the bridge
- Do prep work in Dow intersection
- Do ductile pipe work in Alger
- Complete Sanitary work to Grinnell
- Prep Alger to open at the end of the week
- Do subgrade prep and continue placing base

**3. Changes in traffic routing –**

- 1<sup>st</sup> Street will be closed next week
- 2<sup>nd</sup> street closed
- Close Dow and open Mandel starting Tuesday
- Close Scott Broadway through Grinnell
- Open scott Broadway from 5<sup>th</sup> to 3rd

**4. Public questions/comments –**

- The street light at Way Oil will be protected with bollards
- A temporary 4-way stop will be placed at Gould-Grinnell intersection
- The sight distance is okay at the Whitney Access
- DEQ testing in Alger is inconclusive and they need more material
- Need to check services at Polls
- Add a note in the paper to have kids stay out of the construction area
- Whitney will place an entrance sign for the back door
- Striping will have to be redone later due to the amount of cure on the concrete
- Plan a party before opening area in front of Sprouts and Sheridan commercial
- Check on landscape issue in front of the strip mall, concrete vs. landscape rock
- Concern about the added utilities for Whitney and how it could impact the storm sewer
- Concerned about soft areas south of the bridge
- Compliments from several people north of the bridge

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

**TSP**

**Randy Bomar, PE**

**Project Manager**

Copy: Ross Besson, City of Sheridan (email)  
Jackie Flowers, City of Sheridan (email)  
John Nowak, City of Sheridan (email)  
Mike Wyatt, City of Sheridan (email)  
Roger Bent, Downtown Sheridan Association (email)  
Megan Crow, Downtown Sheridan Association (email)  
John Pettyjohn, S&S Builders, LLC (email)  
Ron Stoughton, S&S Builders LLC  
Brian McLaughlin, S&S Builders LLC  
Art McCulloch, TSP (email)  
Ryan Christensen, TSP (email)  
Chad Lynn, TSP (email)