

Scott-Broadway Street Project

Re: Project Meeting Minutes September 22, 2005

A weekly project meeting was held at City Hall at 10:00 a.m. on September 15, 2005.

Those attending were as follows:

Art McCulloch	TSP
John Nowak	City of Sheridan
Roger Bent	DSA

The following items were discussed:

1. Week in Review –

- Completed 90% of the sidewalk completed from Loucks to Works
- Finished fillets at Loucks and works intersections
- Finished valley gutters on Works and Loucks intersections
- Placed colored crosswalk at Loucks
- Finished concrete paving mainline from Loucks to end of project
- Electricians completed most of the electrical work and erected most of the decorative light poles

2. Projections for the upcoming week. –

- Complete sidewalks from Loucks to end of project
- Complete sidewalk on sidestreets (Loucks and Works)
- Complete electrical work
- Complete crosswalks at Loucks
- Finish all asphalt paving
- Complete all colored concrete and ADA ramps

3. Changes in traffic routing –

- Brundage will be open all week
- Loucks will be closed all week
- Works will be closed all week

4. Public questions/comments –

- Roger wants Brian reminded that the statue base at Grinnell must be finished ASAP as the public dedication of the statue is scheduled for next Friday at 2 pm

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

TSP
Art McCulloch, PE
Project Engineer

Copy: Ross Besson, City of Sheridan (email)
Jackie Flowers, City of Sheridan (email)
John Nowak, City of Sheridan (email)
Mike Wyatt, City of Sheridan (email)
Roger Bent, Downtown Sheridan Association (email)
Megan Crow, Downtown Sheridan Association (email)
John Pettyjohn, S&S Builders, LLC (email)
Ron Stoughton, S&S Builders LLC
Brian McLaughlin, S&S Builders LLC
Randy Bomar, TSP (email)
Ryan Christensen, TSP (email)
Cody Salo, TSP (email)
Melissa Butcher, Chamber of Commerce (email)