

# Rebuilding for Sheridan's Future

City of Sheridan - Dave Kinskey, Mayor



## Sumner Street Reconstruction Project

**Re: Minutes from Project Progress Meeting  
Monday May 15, 2006**

A weekly project meeting/conference call was held at the TSP office (1 South Scott Street) at 1:00 p.m. on Monday, May 15, 2006. The meeting was attended by Larry Atkinson of Hot Iron, and Jeff Feck, Yon Malkuch and Cody Salo of TSP.

The following items were discussed:

1. General Items:

- Larry reported that their schedule this week will be as follows:
  - a. They will be working on the installation of the sanitary sewer in the alley west of Sumner, between Nebraska and Colorado. They will complete the work just up to the edge of Colorado and will not be proceeding any further south this week so that they can concentrate on the work near Heald Street.
  - b. Will be working to complete the installation of the sanitary sewer and storm sewer up to Heald St. and also be working on the Heald St. waterline between Sumner and Gladstone.
  - c. Will pressure test and chlorinate the new water main between College and Heald, and possibly the Heald St. waterline also (depending on work progress).
  - d. Will be placing gravel surfacing in the alley west of Sumner between Burrows and Nebraska early this week.
  - e. Anticipate installation of the fabric and crushed base material from Coffeen to College (and including the College intersection depending on work progress) by the end of this week.
- Still need the funding breakdown for the project from the City so that Reiman/Hot Iron can get the project signs made up and installed.
- Larry said that he would have a water truck arriving early this week so that he can control dust around the project.

2. Specific Work Items:

- Work Change Directives #4 & #5 have been completed and submitted to the City for review and signing.
- Larry said that he will install the 5 water services on the north side of Heald St. using a "mole" as this will help to keep access open for the resident at 676 Sumner. These service lines will be copper and will need to be cathodically protected.
- Larry is still planning to sweep College Ave. before it is open to traffic.
- Larry said that he will be contacting MDU to remove several of the light poles north of College so that he can complete the sidewalk and street grading. MDU will be installing new poles and light fixtures along the project.

3. Public Relations Items:

- Resident at 676 Sumner needs to get their plumber on site as soon as possible to relocate their water meter assembly and other equipment in the basement. We instructed Larry to remove their existing meter from the meter pit so that the pit can be removed. The City requested previously that the existing meter be used for the basement installation.
- Yon Malkuch reported that there have not been any other resident issues.

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

**TSP**

**Jeff Feck, PE**

**Project Manager**

Copy: Jackie Flowers, City of Sheridan (email)  
Pete Husman, City of Sheridan (email)  
Mike Foslien, City of Sheridan (email)  
Don Hauf, City of Sheridan (email)  
Patrick Reitz, City of Sheridan (email)  
Rich Bolkovatz, Reiman (email)  
Darwin Scott, Reiman (hard-copy)  
Steve Schlichting, SCSD#2 (email)  
Don Phillips, WYDOT (email)

Larry Atkinson, Hot Iron, Inc. (hard-copy)  
Gary Garland, Hot Iron, Inc. (email)  
Yon Malkuch (email)  
Cody Salo, TSP (email)  
Randy Bomar, TSP (email)  
Daryl Anderson, MDU (email)  
Bill Pettit, MDU (email)  
Duane Crook, Qwest (email)

(continued on back side)

**"It's great to see the Sumner Street construction underway."**

**"There may be some inconvenience now, but it all will be worth it."**

*Quote by Mayor Dave Kinskey, May 12, 2006*