

## West Brundage Lane Reconstruction

Weekly Meeting Minutes  
9/1/09

The weekly construction meeting was held. Representatives were present from S&S, DRM, the City of Sheridan, High Land Inc., and Vista West.

1. The sidewalk placed between Papago and Big Horn was discussed. It's out of specification for surface tolerance. A meeting is scheduled for Thursday (9/3) between S&S and the City to discuss options.
2. The City will be on site first thing Thursday (9/3) to shut off the water valves needed for fire hydrant adjustment work to be accomplished by DRM.
3. The borrow areas will be finished once the grading work is completed. That cannot be done until the boulevard grading is completed. DRM is waiting on word of the status of the sidewalk in question, so they can finish that work.
4. The landscaping work schedule was discussed. Tentatively it's as follows:
  - Start on 9/14
  - Place decorative rock
  - Soil prep
  - Seeding

It was discussed that the fence at the Moody property needs to be placed prior to the seeding. In addition, the industrial fence near the Kennon building needs to be reset prior to the seeding of the borrow area.

Mark Bede will provide recommendations, and a price to the City for planting 12 trees in the boulevard. We are still waiting for tree selections to be made by Searle and the Wesleyan Church (3 trees each). Mark indicated that an order for trees can take up to 3-4 weeks.

5. The overall schedule of the project was discussed. Tentatively it's as follows:
  - Work will continue on the Wesleyan Church approaches; they're planning to get one poured this week, and the second next week.
  - Work will continue on the ADA ramps
  - Fire Hydrant adjustments on 9/3
  - Concrete at Papago is tentatively planned for the week of 9/14
  - Striping Paint - submittal #3 accepted
  - The Big Horn intersection will probably be opened the last week of September
  - Temporary Fencing

- Searle: fence must be left in place until they put up new fence; if this happens after S&S has completed their work, the City will take care of the temporary fence removal
- Clements and Zhang: their temporary fence can be taken down once work has been completed
- Moody: new barbed wire fence must be installed (by Contractor) before temporary fence can come down
- The lighting system is scheduled for completion this week.
- DRM's grading of the ditch from 116+00 - 120+00, Lt is scheduled for completion this week.
- Grates for area inlets near 134+27, left and right will be installed this week.

Submitted By:  
Vista West Engineering  
Erik Miller, P.E.  
Project Manager