

## **Scott-Broadway Street Project**

### **Re: Project Meeting Minutes July 28, 2005**

A weekly project meeting was held at City Hall at 10:00 a.m. on July 28, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Art McCulloch	TSP
Ryan Christensen	TSP
Cody Salo	TSP
Brian McLaughlin	S&S Builders
Aric Peterson	S&S Builders
Lynn Curtis	Wyoming Rehab
Rick Schmidt	Sheridan Press
Roger Bent	DSA

The following items were discussed:

#### **1. Week in Review –**

- Construction delays due to rain.
- Contaminated soils found north and south of Loucks intersection.
- PVC Water main installed to the north side of Loucks Street.
- PVC Water main installed from TSP parking lot to the north side of Works Street.
- PVC Sanitary main to 100' north of Loucks intersection.
- Concrete paving complete to north side of Grinnell.
- Paving, C&G, sidewalk and approaches on Mandel west complete.
- ACT, Qwest, MDU utility raising/ lowering complete in Brundage intersection.
- Pavement removal complete between Loucks & Works intersections.
- Sanitary manhole west of Smith alley placed.
- Connection to 15" storm sewer west of Brundage intersection complete
- Storm sewer complete to mid-block between Brundage and Loucks.
- Mainline open through Alger intersection.
- Roadway luminaires installed 5<sup>th</sup> St. to Alger.
- ADA ramps complete 5<sup>th</sup> St. to Alger.

#### **2. Projections for the upcoming week. –**

- C&G, sidewalk to Brundage intersection.
- Concrete paving mainline through Grinnell intersection to Loucks on Thursday.
- Demo Loucks intersection.
- Install ductile iron water pipe and RCP sanitary sewer main in Loucks intersection.
- Remove contaminated soils from Loucks intersection.

**3. Changes in traffic routing –**

- Open Brundage Monday and close Loucks
- Grinnell intersection closed all week.
- Open Brundage intersection Monday.
- Close Loucks intersection after Brundage opens.
- Barricade access from Coffeen to Gould.
- Gould St. will be two-way when Loucks is closed.
- Alger to Grinnell open for parking only.
- Open Mandel Monday afternoon or Tuesday morning.

**4. Public questions/comments –**

- Contractor may request Works and Loucks intersections be closed at the same time later in the project. City is tentatively granting that request.
- S&S should check with fire chief on any conflicts with emergency vehicles south of Works.
- Cement rationing will not affect S&S as far as completing the project is concerned. 20% fly ash will be added to the concrete starting next week.
- RCP planters at the Gould/ Works intersection will have to be moved without damaging the painted surfaces or losing the soil inside.
- Landowners may elect to plant trees at a future date along Scott-Broadway. Conflicts with the electrical conduit will be resolved then.
- John, Roger, Brian, and Art to meet next Thursday to finalize plans for the statue at the NW corner of the Grinnell intersection.
- Removal of plants at Sheridan Press will happen when S&S is prepping for sidewalk there.
- Brian McLaughlin will be on vacation after next Friday. Aric Peterson 680-1006 and Eli will be in charge in his absence.

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

**TSP**

**Randy Bomar, PE**

**Project Manager**

Copy: Ross Besson, City of Sheridan (email)  
Jackie Flowers, City of Sheridan (email)  
John Nowak, City of Sheridan (email)  
Mike Wyatt, City of Sheridan (email)  
Roger Bent, Downtown Sheridan Association (email)  
Megan Crow, Downtown Sheridan Association (email)  
John Pettyjohn, S&S Builders, LLC (email)  
Ron Stoughton, S&S Builders LLC  
Brian McLaughlin, S&S Builders LLC  
Art McCulloch, TSP (email)  
Ryan Christensen, TSP (email)  
Cody Salo, TSP (email)  
Melissa Butcher, Chamber of Commerce (email)