

Scott-Broadway Street Project

Re: Project Meeting Minutes September 1, 2005

A weekly project meeting was held at City Hall at 10:00 a.m. on September 1, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Randy Bomar	TSP
Don Hauf	City of Sheridan

The following items were discussed:

1. Week in Review –

- Mainline paving from north Brundage to North Loucks
- Complete sidewalks on both sides from Brundage to Loucks
- Work on sidewalks and driveways east and west on Brundage
- Curb and gutter from Loucks to Works
- Street prep from Brundage to Works
- Sidewalk prep from Loucks to Works
- Work on concrete mainline on east and west Brundage

2. Projections for the upcoming week. –

- Sidewalk from Loucks to works
- Finish Brundage street work with both concrete and asphalt
- Complete asphalt patches in parking lots for Turtle bldg and Sheridan St. Bank
- Work on fillets and valley gutters in Works
- Work on crosswalks in Loucks area

3. Changes in traffic routing –

- Brundage will be closed all week
- Loucks will be open all week
- Works will be closed all week

4. Public questions/comments –

- There will be tree grates installed around the trees that remain in place.

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

TSP

Randy Bomar, PE

Project Manager

Copy: Ross Besson, City of Sheridan (email)
Jackie Flowers, City of Sheridan (email)
John Nowak, City of Sheridan (email)
Mike Wyatt, City of Sheridan (email)
Roger Bent, Downtown Sheridan Association (email)
Megan Crow, Downtown Sheridan Association (email)
John Pettyjohn, S&S Builders, LLC (email)
Ron Stoughton, S&S Builders LLC
Brian McLaughlin, S&S Builders LLC
Randy Bomar, TSP (email)
Ryan Christensen, TSP (email)
Cody Salo, TSP (email)
Melissa Butcher, Chamber of Commerce (email)