

Scott-Broadway Street Project

Re: Project Meeting Minutes September 8, 2005

A weekly project meeting was held at City Hall at 10:00 a.m. on September 8, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Randy Bomar	TSP
Cody Salo	TSP
Brian McLaughlin	S&S

The following items were discussed:

1. Week in Review –

- Finished Connor area
- Sidewalks and ADA ramps in Brundage Intersection
- Concrete work done to North Loucks
- Fillets in both works and Loucks
- Rotomill asphalt and complete paving on both East and West Brundage (Saturday)
- Asphalt patches done around parking lots

2. Projections for the upcoming week. –

- Complete fillets in Works and Loucks
- Sidewalk prep and pours from Loucks to Works
- Electrical work done mid week
- Valley gutters at Loucks
- Crosswalks at Loucks
- Sidestreet work at Loucks

3. Changes in traffic routing –

- Brundage will be open mid week
- Loucks will be closed all week
- Works will be closed all week

4. Public questions/comments –

- Continue to hear positive comments on the project
- TSP to complete punchlist and give to S&S
- Need to look at the retaining wall at Sprouts

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

TSP

Randy Bomar, PE

Project Manager

Copy: Ross Besson, City of Sheridan (email)
Jackie Flowers, City of Sheridan (email)
John Nowak, City of Sheridan (email)
Mike Wyatt, City of Sheridan (email)
Roger Bent, Downtown Sheridan Association (email)
Megan Crow, Downtown Sheridan Association (email)
John Pettyjohn, S&S Builders, LLC (email)
Ron Stoughton, S&S Builders LLC
Brian McLaughlin, S&S Builders LLC
Randy Bomar, TSP (email)
Ryan Christensen, TSP (email)
Cody Salo, TSP (email)
Melissa Butcher, Chamber of Commerce (email)