

Scott-Broadway Street Project

Re: Project Meeting Minutes August 18, 2005

A weekly project meeting was held at City Hall at 10:00 a.m. on August 18, 2005.

Those attending were as follows:

John Nowak	City of Sheridan
Ryan Christensen	TSP
Randy Bomar	TSP
Cody Salo	TSP
Brian McLaughlin	S&S Builders
Larry Atkinson	Hot Iron
Roger Bent	DSA
Lynn Curtis	Wyoming Rehab
Mary McDougall	WCVC
Jackie Flowers	City of Sheridan

The following items were discussed:

1. Week in Review –

- Work on sidewalk and driveways from Grinnell to Brundage
- Electrical work from Brundage to Loucks
- Complete ADA ramps to Alger
- Install sign anchors thru Grinnell
- Complete spray rite application on Grinnell
- Do prep work at Brundage
- Do the asphalt patch east of Grinnell
- Complete demo work thru Works
- Complete water to Connor in Brundage
- Complete 21” sanitary sewer thru Works
- Complete storm thru Loucks
- Do curb and gutter and fillets in Brundage (east side)

2. Projections for the upcoming week. –

- Do curb and gutter and fillets in Brundage and Loucks
- Do sidewalks from Brundage to Loucks
- Do the patch on east Brundage
- Complete all tie-ins for utilities (complete all underground)
- Plan on mainline paving in 2 weeks.

3. Changes in traffic routing –

- Brundage will be closed all week
- Loucks will be open all week
- Works will be closed all week
- Scott Broadway is open through Grinnell and open for business access only thru Brundage

4. **Public questions/comments –**

- TSP will talk to the Post Office about continuing with the short trucks into the 2nd week in September.
- John said he is still receiving favorable comments for the project.
- Roger asked if the workers would not park in the turtle building parking lot.
- Roger asked about the end of project celebration and would like to begin thinking about that.
- TSP will write John Small a letter regarding his parking area between the Whitney building and Mac's Moving.

This is my understanding of the items discussed at the meeting. If there are any changes and/or additions please notify me within three (3) business days.

TSP
Randy Bomar, PE
Project Manager

Copy: Ross Besson, City of Sheridan (email)
Jackie Flowers, City of Sheridan (email)
John Nowak, City of Sheridan (email)
Mike Wyatt, City of Sheridan (email)
Roger Bent, Downtown Sheridan Association (email)
Megan Crow, Downtown Sheridan Association (email)
John Pettyjohn, S&S Builders, LLC (email)
Ron Stoughton, S&S Builders LLC
Brian McLaughlin, S&S Builders LLC
Randy Bomar, TSP (email)
Ryan Christensen, TSP (email)
Cody Salo, TSP (email)
Melissa Butcher, Chamber of Commerce (email)